

Requirement No. (Pre-commencement)	Submission date / date of discharge
3 – Detailed Design	Mid March 2018
4 – Provision of Landscaping	Mid March 2018
6 – Highways Access	Validated – 20 th December 2017 Decision due – 14 th February 2018
7 – Fencing Means of Enclosure	Mid March 2018
8 – Surface and Foul Water Drainage	Mid February 2018
9 - Archaeology	Requirement 9 (1) – Discharged – 6 th December 2017 Requirement 9 (2) – Discharged – 16 th January 2018
10 – Ecological Management Plan	Mid March 2018
11 – Construction Environmental Management Plan	End of February 2018
12 – Land Contamination	Discharged – 12 th December 2017
13 – Construction Traffic	Mid February 2018
14 – Construction Travel Plan	Mid February 2018
18 – Control of Artificial Light Emissions during Operational Phase	Mid March 2018
19 - European Protected Species	Validated – 1 st December 2017 Decision due – 26 th January 2018